

Inspection cerftificate 7.0

acc. to DIN EN10204

form Q-No. 100 page 1 of 1

Hansmark AS

Manufacturer: Quick Bauprodukte GmbH

Test requirements: Test instruction fibre concrete "Norwegian Standard"

Material / Mixture-No.: Quick fiber concrete M1

Concrete quality: C45/55


Exposure class concrete: acc. to Eurocode 2 (EC2) X0 / XC4 / XD 3 / XF4 / XA2

Article / Article-No.: Bipo 40/60 L=36 mm

Concrete cover: 40 mm **Production date:** 27.11.2018 **Test period:** 02.-05.01.2019

Results dimension test

Part No.	Н	Vippediagonal
1	42,0	68,0
2	42,0	69,0
3	42,0	68.0
mean	42,0	68,3



Results water absorption test

Part No.	Storage weight in g after 48 hours heat treatment curing at +105°C	IWAIANT IN A STIAR		24 hours	Water content in % after 24 hours (to be < 8,5 %)
1 2 3	246 251 223	253 257 229	2,9% 2,6% 2,8%	261 265 236	6,1% 5,8% 6.0%
mean			2,8%		6,0%

Results breaking load test

Part No.	breaking load F / kN			
r urt ivo.	(to be >6 kN)			
1	22,1			
2	23,7			
3	24.9			
mean	23,6			

This certificate complies to the requirements of DIN / EN 10204:2005-01-3.1

The buyer is not released from any entry control.

It is also irrelevant in case of incorrect use or handling.



Quick Bauprodukte GmbH

Westendamm 3

58239 Schwerte

05.01.2019

Date

Andreas von Döllen

Approval:

Inspection representative

This certificate was automatically generated and is valid without signature according to DIN EN 10204.